Lifting Frame For Modular Piperacks



A new process plant was designed to have the main services supplied on central piperacks which were to be modular construction. There were 4 units each 26m long, 5m wide and 2.5m high. The design was such that vertical bracing locations were restricted so the units had been designed as bi-axially stiff frames. This caused major problems with the design of connections so initially the frames were designed to be fully welded construction. Peers proposed a piece small fabrication alternative offering simple end connections and cost effective finishing (Galvanized) prior to the offsite assembly of the modules. To achieve this a separate lifting frame was designed to dramatically reduce the design forces in the module by taking the bulk of the lifting loads.



Key Points:-

- 1. Fabricated from CHS sections the new lifting frame weighed 4 Tonne.
- 2. The overall module weight was 50 T. The crane used was a 500T mobile.
- 3. Where possible temporary bracings were used to further reduce forces.
- 4. The lifting frame reduced the moment connections offering big cost savings.
- 5. Conventional fabrication was half the cost of welded frames.
- 6. Painting & Transport cost were reduced as items went piece small galvanised.
- 7. Welders working at height was eliminated.
- 8. One frame was used for all 4 modules.
- 9. Modular construction reduced the overall site time and working at height.
- 10. Frame could be used again on future projects or material re-used.
- 11. Bolted members made off site pipe installation easier.
- 12. Lifting lug detail was incorporated into the frame Weld testing only.
- 13. Savings made to fabrication and programme far outweighed the cost of the frame.

For further information contact Chris Achilles at Peers Tel – 01204 528393.